



- PHASING:**
- PHASE 1 – IMPLEMENTATION PERIOD 1 WEEK**  
WORK TO BE PERFORMED IN PHASE 1:
- INSTALL EROSION AND SEDIMENT CONTROL MEASURES AROUND THE SITE.
  - INSTALL CONSTRUCTION ENTRANCE AS SHOWN OF THE DRAWING.
  - DELIVER HEAVY EQUIPMENT AND MOVE INTO THE SITE. ONCE THIS EQUIPMENT IS DELIVERED AND PLACED ON THE SITE. TRANSPORTATION OF HEAVY MACHINERY ON AND OFF THE SITE TO BE MINIMIZED AS MUCH AS POSSIBLE.
  - BARRICADE OFF PARKING ALONG ROSE AVE. THIS PARKING WILL BE RESTRICTED AND ONLY FOR PARKING OF CARS. NO PUBLIC PARKING DURING CONSTRUCTION PERIOD.
- PHASE 2 – IMPLEMENTATION PERIOD APPROXIMATELY 5 WEEKS**  
WORK TO BE STARTED AND OR COMPLETED IN PHASE 2:
- DELIVER WALL MATERIAL, AND WOOD FENCE MATERIAL AND STORE IN STAGING AREA INDICATED ON THE PLANS. THIS MATERIAL WILL BE DELIVERED ON APPROXIMATELY 3 TRACTOR TRAILERS AND MATERIAL OFF LOADED AND STORED ON SITE. THE TRACTOR TRAILERS WILL ARRIVE TO THE SITE FROM THE EAST, HEADING IN A WESTERLY DIRECTION. AN AREA DESIGNED FOR TRAILERS WILL BE UTILIZED TO OFF LOAD THE MATERIALS. ONCE THE MATERIALS ARE OFFLOADED, THE TRACTOR TRAILERS WILL DEPART THE SITE HEADING WEST TOWARD WHITE PLAINS ROAD.
  - NOTE: ALL MATERIALS WILL BE DELIVERED TO THE SITE BETWEEN THE HOURS OF 9AM AND 2PM SO AS NOT TO INTERFERE WITH THE SCHOOL BUS TRAFFIC. TWO FLAG MEN WILL BE PROVIDED WHEN EVER MATERIALS ARE DELIVERED TO THE SITE. COMPLETE THE EARTHWORK OPERATIONS, INSTALL THE REQUIRED RETAINING WALLS AND BEGIN INSTALLATION OF WOOD FENCE ALONG THE NORTH AND EAST PROPERTY LINES. ONCE PERIMETER OF THE SITE IS FINE GRADED, INITIATE LANDSCAPING. INSTALL DRAINAGE SYSTEM IN ROSE AVENUE. THIS WORK WILL BE PERFORMED BETWEEN THE HOURS OF 9AM AND 2PM AND WILL REQUIRE A TEMPORARY LANE CLOSE DURING THESE HOURS. FLAG MEN WILL BE PROVIDED TO DIRECT TRAFFIC ALONG WITH AN APPROPRIATE MTP PLAN. IT IS ANTICIPATED THIS TASK WILL TAKE APPROXIMATELY 5 WORKS DAYS TO COMPLETE.
- PHASE 3 – IMPLEMENTATION PERIOD 5 WEEKS**  
WORK TO BE COMPLETED IN PHASE 3:
- INSTALL FILTER FABRIC, GRAVEL AND UNDER DRAIN PIPES. ALL MATERIAL EXCEPT GRAVEL WILL BE DELIVERED AND STORED ON THE SITE. GRAVEL WILL BE DELIVERED IN 15 YARDS TRUCKS. APPROXIMATELY 15 LOADS OF STONE DELIVERED EACH DAY FOR APPROXIMATELY 20 WORKING DAYS. ALL STONE WILL BE DELIVERED BETWEEN THE HOURS OF 9AM AND 2PM.
- PHASE 4 – IMPLEMENTATION PERIOD IS APPROXIMATELY 3 WEEKS**  
WORK TO BE COMPLETED IN PHASE 4:
- INSTALL TURF AND RUBBER FILL. THESE MATERIALS WILL BE DELIVERED AND OFFLOADED BETWEEN THE HOURS OF 9AM AND 2PM. THE TRAILERS WILL BE OFFLOADED FROM THE FIELD SO IT DOES NOT IMPEDE THE TRAFFIC FLOW ALONG ROSE AVE.
- PHASE 5 – IMPLEMENTATION PERIOD APPROXIMATELY 4 WEEKS**  
WORK TO BE PERFORMED IN THIS PHASE:
- COMPLETE SIDEWALK AND STAIRS
  - COMPLETE FENCE AROUND THE FIELD
  - DEMOLITION
  - COMPLETE LANDSCAPING AND ESTABLISH VEGETATIVE GROUND COVER. REMOVE SILT FENCING AND ANY REMAINING CONSTRUCTION FENCING.



**WARNING:** IT IS A VIOLATION OF THE NYS EDUCATION LAW ARTICLE 146 FOR ANY PERSON, UNLESS HE IS ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, LAND SURVEYOR OR GEOLOGIST, TO ALTER THIS ITEM IN ANY WAY.

01/21/22	UPDATING PER 65WPPP	Nb.
Revisions		
SIGNATURE		
DATE SIGNED		
W. CHARLES UTSCHIG JR., P.E. PROFESSIONAL ENGINEER NY Lic. No. 062303		
<b>LANGAN</b> Langan Engineering, Environmental, Surveying, Landscape Architecture and Geology, D.P.C. One North Broadway, Suite 910 White Plains, NY 10601 T: 914.323.7400 F: 914.323.7401 www.langan.com		
Project		
<b>IONA COLLEGE ATHLETIC FIELD RENOVATIONS</b>		
TUCKAHOE WESTCHESTER COUNTY NEW YORK		
Drawing Title		
<b>STAGING AND LOGISTICS PLAN</b>		
Project No.	Drawing No.	
190074101	CL501	
Date	12/17/2021	
Drawn By	JT	
Checked By	CU	
	Sheet 3 of 5	

Project No. 190074101